COMPLETION REPORT

1	Name of Work	Improvements and reasphalting 3rd main road Kempegowda nagara and surroundings roads in Dasarahalli ward no. 15
2	Sanctioned Estimate No & date	CE|D2|TS|43|2021-22. 8708|18-12-2021
3	Head of Account which is Chargeable	ϕ Code - 3726.
4	Work Order No & Dt.	EE/DD/WO/05/2020-21 Date: 29.09.2020
5	Name of Contractor	Smt. Girija C.S.
6a.	Time stipulated for completion of work	90 Days
6b.	Delay in execution of work	-
7	Measurement recorded in	M.B. No. 658/17-18
8	Check measurement of the Asst. Asst. Exe. Eng. / Exe. Eng	M.B. No. 658/17-18 Page No. 65734-65737
9	Name of the Office / Official incharge of the work	AEE- T. Dasarahalli
	a) Asst. Engineer	Sri. Venkateshappa
	b) Asst. Exe. Engineer	Sri. Ranganath

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
40,00,000.00/-	3961393/-	-	38607/-

1) Certified that the above work has been completed within the stipulated time noted in the work order.

2) Certified that the above work has been executed by the contractor satisfactoriliy in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned with CamScanner